			Enoch Hill Wind Farm Construction Programme
ID	Task Name	Duration	M-3 M-2 M-1 M1 M2 M3 M4 M5 M6 M7 M8 M9 M10 M11 M12 M13 M14 M1
1	Civil Construction	145 days	
2	Off-site Access Remedial Works	6 wks	Off-site Access Remedial Works
3	Site Compound Set Up	2 wks	Site Compound Set Up
4	Access Tracks	65 days	Access Tracks
5	Turbine Crane Hard standings	10 wks	Turbine Crane Hard standings
6	Turbine Foundations	18 wks	Turbine Foundations
7	Control Building	14 wks	Control Building
8	Electrical Construction	125 days	
9	Site Cabling Installation	6 wks	Site Cabling Installation
10	Civil Works	12 wks	Civil Works
11	Installation of Switchgear / Metering	12 wks	Installation of Switchgear / Metering
12	Installation of Transformer and Externals	10 wks	Installation of Transformer and Exte
13	Turbine Erection	54 days	
14	Turbine Erection	54 days	Turbine Erection
15	Project Commissioning	101 days	•
16	Grid Connection Commissioning	6 wks	Grid Connection Commissioning
17	Turbine & SCADA Commissioning	6 wks	Turbine & SCADA Commis
18	Performance Testing (240Hr)	4 wks	Performance Testing
19	Site Reinstatement	6 wks	Site Reinstatemer

	October 2016	37898 Gos062.wor doggt		
	Figure 4.10 Indicative Constru	Figure 4.10 Indicative Construction Programme		
	Enoch Hill Wind Fai Further Environmer Information			
oning 240Hr)				
	Client			
nals				
M16				
	Кеу			