



**Enoch Hill Wind Farm
Community Liaison Group (CLG) Meeting
Meeting #8**

Time: 18:00 – 19:00

Date: 8th July 25

Location: New Cumnock Bowling Club, New Cumnock

Attendees

| Name (Initials) | Role | Company / Representation |
|-------------------|--------------------|--------------------------|
| Dean Guy (DG) | Project Manager | RWE Renewables UK |
| David Kelly (DK) | Resident Engineer | RWE Renewables UK |
| Gette Fulton (GF) | CLG Representative | Resident / NCCC member |

Apologies:

| | | |
|-----------------------|----------------------|-----------------------|
| Jessica Board (JB) | Project Co-ordinator | Nordex UK Ltd |
| Richard Ellis (RE) | Site Manager | Nordex UK Ltd |
| Jerry Mulders | CLG Representative | Local resident |
| Neil Watts (NW) | Councillor | East Ayrshire Council |
| Cllr Jim McMahon (JM) | Councillor | East Ayrshire Council |
| Andy Gillies (AG) | CLG Representative | B741 resident |
| Caroline Gillies (CG) | CLG Representative | B741 resident |
| Lady Jane Ross (LJR) | CLG Representative | Dalleagles resident |

| | | |
|-----------|---|--|
| 1. | INTRODUCTIONS/APOLOGIES | |
| | 1.1 | DG welcomed Gette to the meeting, also commenting on minimal of attendance. DG will continue to schedule future meetings until end of the construction works. |
| 2. | PREVIOUS MINUTES AND MEETING ACTIONS | |
| | 6.2.5 | <p>Discussion on repairs to any damage caused to the B741 public road: A Pre-condition survey was carried out, subsequent condition surveys have been carried out monthly and occasionally attended by ARA. A post-turbine component delivery survey was carried out (28th Jan) once the final large components had been delivered and the heavy crane had left the site.</p> <p>13.05.25 – OUTSTANDING – DG noted that monthly road surveys have been ongoing and ARA are happy with results – one more survey to be completed at the end of the construction period.</p> <p>8/7/25 – OUTSTANDING – DG noted that a final road survey will be completed at the end of the construction period (December 2025).</p> |
| 3. | PROJECT UPDATE | |
| | 7.3.1 | <p>8/7/25 – Project update:</p> <p>DG gave a brief over of the project status and update:</p> <ul style="list-style-type: none">• In general terms the majority of construction (civil & wind turbine installation is complete, leaving wind turbine commissioning once the d farm has grid connection.• All 15 Turbines now fully installed and pre-commissioned• All tracks and pads are complete, and reinstatement works 99% complete. |

| | | |
|-----------|---|--|
| | | <ul style="list-style-type: none"> • The main construction compound is reinstated. The site entrance compound will remain for now (but unused). • The grid connection has been delayed to the end of October 2025, the remaining works (mostly wind turbine commissioning) will be temporarily paused until October, this unfortunately means that community funding will also be delayed as a result of the grid delays. • There will be a small site presence looking after the site from today to 2nd week of October. There will be minimal traffic movements, some Nordex staff and refuelling wagons for the turbine generators. • There will be some additional minor works (at the control building) on site in October to install a “Harmonic Filter”. This is a relatively small piece of electrical equipment. • Nordex will complete all wind turbine commissioning between end of October 2025 and January 2026. • All works should be completed by January 2026, the majority of site works slightly earlier by Christmas 2025. • The temporary speed limit at the site entrance should be removed at the end of December. |
| | 7.3.3 | ACTION CLG - DG noted that a site visit could be arranged, this can be arranged for spring 2026 once the project is complete, or earlier if requested by the CLG. CLG to contact DG with potential preferred dates. |
| 4. | PLANNING COMPLIANCE AND COMPLAINTS | |
| | 8.4.1 | No issues discussed |
| 5. | AOB | |
| | 8.5.1 | No issues discussed |
| 6. | DATE OF NEXT MEETING | |
| | 8.6.1 | Date to be confirmed by RWE but likely to be October/November 2025 |



ACTION LOG