Technical note:

Enoch Hill Variation Swept Path Analysis Pinch Point Summary

1. Summary of Mitigation at Pinch Points

1.1 Port to Afton Road

Table 1.1 Summary of Mitigation at Pinch Points 1-12

Pinch Point	Drawing Number	Location	on Overrun			Overhang	Comments	Photo
			Y/N	3 rd Party/Highway boundary	Y/N	3 rd Party/Highway boundary		
1	37898- Gos117a	Wagon Road/Allison Street Roundabout, Ayr	No	N/A	Yes	Within highway boundary	Street furniture to be temporarily removed on central islands, vehicle contraflow south on Allison Street.	
2	37898- Gos118a	Allison Street/A719 junction, Ayr	Yes	Within highway boundary	Yes	3 rd party land (communal green space)	Overrun will require the temporary removal of central islands and street lighting columns on the north and east arm. Overhang will not require any physical mitigation but results in overhang into 3 rd party land on the north eastern side of the junction. Approx. 1.95m overhang occurs as a result of the trailer offset to account for any inaccuracies.	



Pinch Point	Drawing Number	Location	Overrun			Overhang	Comments	Photo
			Y/N	3 rd Party/Highway boundary	Y/N	3 rd Party/Highway boundary		
3	37898- Gos234	A77/A719 Sandyford Toll roundabout	No	N/A	Yes	Within highway boundary	Overhang can be accommodated within the highway boundary. Temporary removal of a street lighting column will be required on the southern approach to the roundabout.	on all all all all all all all all all al
4	37898- Gos230	A78/A77 Kilmarnock Road Dutch House Roundabout	Yes	Within highway boundary	Yes	Within highway boundary	Vehicle overrun on the south east approach and the central island will require removal of kerbs and the construction of hardstanding. Vehicle overhang may require the removal of street furniture on the south east approach and on the central island.	
5	37898- Gos231	A76/A77- Bellfield interchange	Yes	Within highway boundary	Yes	Within highway boundary – overhang occurs over A77	Vehicle overhang over the A77 running carriageway and minor overrun at numerous locations around the junction. Street furniture is required to be removed and hardstanding is required to be provided over verges at locations around the junction. Consult Transport Scotland and Haulier to confirm clearance of Armco-barrier.	

4	
	2
	ч

Pinch Point	Drawing Number	Location		Overrun		Overhang	Comments	Photo
			Y/N	3 rd Party/Highway boundary	Y/N	3 rd Party/Highway boundary		
6	37898- Gos235	A76/B7073 Roundabout	No	N/A	Yes	Within highway boundary	No physical mitigation is required as a result of the overhang. The vehicle will be required to contraflow around the western side of the carriageway to avoid significant mitigation.	
7	37898- Gos236	A76/A719 Crossroads Roundabout	No	N/A	Yes	Within highway boundary	Overhang is expected at the northern and southern arms and over the central island. Overhang over the central island may require the temporary removal of signage and overhang over the southern arm may require the temporary removal of street furniture and a street lighting column.	
8	37898- Gos237	A76/A70 Dettingen Roundabout	Yes	Within highway boundary	Yes	Within highway boundary	Overhang is expected in three locations, on the north western approach to the junction, over the central island, and on the south eastern exit. The overhang will require street furniture and street lighting to be temporarily removed. Overrun is expected over the central island, this may require the construction of a section of hardstanding all within highway boundary.	



4

Pinch Point	Drawing Number	Location Overrun			Overhang	Comments	Photo	
			Y/N	3 rd Party/Highway boundary	Y/N	3 rd Party/Highway boundary		
9	37898- Gos238	A76 Dumfries Road/B7043 Skerrington Roundabout	Yes	Within highway boundary	Yes	Within highway boundary	Overhang is expected in three locations. Mitigation will be required to remove the street furniture over the central island and the exit to the eastern arm of the carriageway. Overrun will be required over the central island, this may require the construction of a section of hardstanding. The vehicle will be required to contraflow around the western side of the carriageway to keep mitigation to a minimum.	
10	37898- Gos239	A76/Minor Road junction	Yes	Within highway boundary	Yes	Within highway boundary	Overhang is expected in three locations, the entry to the roundabout from the west, over the central island and on the eastern exit. Mitigation will be required to temporarily remove street furniture in the central island and the eastern exit. Overrun of the central island may require the construction of hardstanding.	
11	37898- Gos233	A76, Railway Bridge and Pathead	Yes	Within highway boundary	Yes	Possible 3 rd party land (Network Rail?)	Overrun and overhang over the north side of the carriageway on the approach to the bend onto/over a footway either side of the junction, this may require the temporary removal of signage, street lighting, Bus stop and the temporary closure of parking bays. Overhang in three additional locations including bridge parapet to east and footway and stairs to west – possible Network Rail. Dry run will confirm result of SPA. 3.4m blade overhang east of carriageway/north of rail line. 1.5m trailer overhang south of west of carriageway/south of rail line.	



Pinch Point	Drawing Number	Location	Overrun		Overhang		Comments	Photo	
			Y/N	3 rd Party/Highway boundary	Y/N	3 rd Party/Highway boundary			
12	37898- Gos232	A76/B741/Afton Road, New Cumnock	Yes	Within highway boundary	Yes	3 rd party land (Garden of residential property 1b)	All overrun appears to be accommodated within the highway boundary. The central splitter island on the Afton Road arm of the junction will have to be temporarily removed. Overhang is required at numerous locations around the junction, including over footways which will require the removal of street furniture. Overhang over the eastern side of the carriageway will require 3 rd party land. 4m trailer overhang into residential garden to the east.		



1.2 B741 (between New Cumnock and the site access)

Table 1.2 Summary of Mitigation on B741

Pinch Point ref	Drawing Number	Location		Overrun		Overhang	Comments
			Y/N	3 rd Party/Highway boundary	Y/N	3 rd Party/Highway boundary	
2.16	37898- Gos244	B741 at Connel park	Yes	3 rd party land north of the B741	Yes	Within Highway Boundary	Overrun is required into 3 rd party land north of the B741 where the AlL vehicle is proposed to exit of the bend while the vehicle routes south. The vehicle overrun will require the construction of a section of hardstanding to ensure safe passage of the AlL vehicle. Overhang is required at numerous locations around the pinch point. All overhang can be accommodated within the highway boundary, however street furniture will be required to be temporarily removed at two locations on the inside of the bends through this pinch point.
2.17	37898- Gos245	<u>B741 at</u> <u>Bankglen</u>	No	N/A	Yes	Within Highway Boundary	No impact expected from the overhang and therefore no physical mitigation is expected to be required.
2.19	37898- Gos246 – Option 1	<u>B741 at</u> <u>Duneagles</u>	Yes	Assumed within Highway Boundary	Yes	3 rd party land required	Blade and body overhang into 3 rd party land on the north side of the carriageway where the AlL vehicle negotiates the bend. Overhang expected on the east side of the carriage way on the entry to the pinch point. Overhang and overrun in this location is assumed within the highway boundary, no impact is expected. Overrun is expected on the southern side of the carriageway through the pinch point. The overrun is located on the verge within the assumed highway boundary. Hardstanding will be required to be constructed to allow safe passage of the AlL vehicle through the overrun area.



Pinch Point ref	Drawing Number	Location	Overrun			Overhang	Comments
			Y/N	3 rd Party/Highway boundary	Y/N	3 rd Party/Highway boundary	
2.19	37898- Gos246 – Option 2	<u>B741 at</u> <u>Duneagles</u>	No	N/a	Yes	3 rd party land required	Blade and body overhang into 3 rd party land on the north side of the carriageway where the AIL vehicle negotiates the bend. Overhang also expected on the east side of the carriageway on the entry to the pinch point. Overhang assumed within the highway boundary, no impact is expected.
2.20	37898- Gos247	<u>B741 at</u> <u>Duneagles</u>	No	N/A	No	N/A	No impact expected at this location.
2.21	37898- Gos248 Sheet 1-3	<u>B741 at</u> <u>Knockburnie</u>	Yes	Within assumed Highway Boundary	Yes	Within assumed Highway Boundary	Overrun and overhang are expected on the southern side of the carriageway on the entry and exits to the bend throughout the pinch point. Hardstanding will be required to be constructed where overrun exists to provide safe passage for the AIL vehicle. Blade and Body overhang is expected on the north side of the carriageway on the inside of the bend throughout the pinch point. The overhang is expected to be within the highway boundary and no impact is therefore expected.
2.25	37898- Gos249	B741 west of Knockburnie	No	N/A	Yes	Within assumed Highway Boundary	Blade and body overhang on the inside of the bend, south of the carriageway, throughout the pinch point. Overhang is expected to be within the highway boundary and therefore no impact is expected.
2.27	37898- Gos250	B741 at the site access	Yes	Within red line boundary	Yes	Within red line boundary	Additional overrun and overhang is expected at the site access due to the use of a longer blade. The current drawing showing the AIL overrun area at the site access does not provide a sufficient area to accommodate the additional overrun as a result of the increase in blade size. The additional overrun can however be accommodated within the red line boundary of the Development Site.



Issued by

f. bry.

Adam Guy

Approved by

.....

Adrian Simms

Copyright and non-disclosure notice

The contents and layout of this report are subject to copyright owned by Wood (© Wood Environment & Infrastructure Solutions UK Limited 2020) save to the extent that copyright has been legally assigned by us to another party or is used by Wood under licence. To the extent that we own the copyright in this report, it may not be copied or used without our prior written agreement for any purpose other than the purpose indicated in this report. The methodology (if any) contained in this report is provided to you in confidence and must not be disclosed or copied to third parties without the prior written agreement of Wood. Disclosure of that information may constitute an actionable breach of confidence or may otherwise prejudice our commercial interests. Any third party who obtains access to this report by any means will, in any event, be subject to the Third Party Disclaimer set out below.

Third party disclaimer

Any disclosure of this report to a third party is subject to this disclaimer. The report was prepared by Wood at the instruction of, and for use by, our client named on the front of the report. It does not in any way constitute advice to any third party who is able to access it by any means. Wood excludes to the fullest extent lawfully permitted all liability whatsoever for any loss or damage howsoever arising from reliance on the contents of this report. We do not however exclude our liability (if any) for personal injury or death resulting from our negligence, for fraud or any other matter in relation to which we cannot legally exclude liability.

Management systems

This document has been produced by Wood Environment & Infrastructure Solutions UK Limited in full compliance with our management systems, which have been certified to ISO 9001, ISO 14001 and OHSAS 18001 by LRQA.











































